

BROAD STATUS OF THERMAL POWER PROJECTS IN MAHARASHTRA

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
A. PROJECTS INCLUDED IN 10TH PLAN								
I. PROJECTS UNDER CONSTRUCTION								
STATE SECTOR								
1.	Parli TPS Extn. St. I (MSEB) Distt. Beed	250	3/06	6/06	8/06	11/06	1. M/s Design Pvt. Ltd. appointed consultant. 2. Order placed on M/s BHEL on EPC basis on 14.1.04. 3. Govt. of Maharashtra accorded approval for loan of Rs.196 crs. 4. PFC has sanctioned a loan of Rs.886 crs. 5. Land development commenced from 7.2.04. 6. Tenders for NDCT, Chimney, CHP opened and are under scrutiny.	
	Date of TEC	: 9.7.99						
	Date of Sanction	: 9.2.2001						
	Sanctioning Authority	: Planning Commission						
	Est. approved cost	: Rs. 105390 lakhs						
	Exp. upto 3/2003	: -						
	Approved outlay (02-03)	:						
	Exp. During 02-03 (upto 9/03)	: -						
	Financial Closure	: Achieved in June,03						
	Type of fuel	: Coal						
	Date of Main Plant Order	: M/S BHEL on 14.1.04						
PRIVATE SECTOR								
2.	Dabhol CCGT Ph II (M/s Dabhol Power Co M/s Enron, USA) Distt. Ratanagiri Block-I (2GT+1ST) Block-II (2GT+1ST)	1444	2000-01			*	CTG CTG-2A, 2B, 3A & 3B were synchronised on 21.01.01, 11.02.01, 15.04.01 & 12.05.01 respectively. ST Unit a) Steam blowing of HRSG-2A, 2B, 3A & 3B was completed on 29.01.01, 14.02.01, 29.04.01 & 15.05.01 respectively. b) ST-B Turbine has been rolled on 29.04.01. c) ST-C boxed up and oil flushing completed on 22.02.01 & 02.04.01 respectively. ST-C was expected to be put on barring gear on 15.6.2001 and synchronisation was scheduled for 30.09.2001 but due to rift between MSEB and DPC, the construction work of Phase-II terminated since June 17,2001.	Resolving the dispute between MSEB & DPC for resuming the work at site.
	Date of TEC	: 26.11.93						
	(After renegotiations)	: 17.4.96						
	Est. approved cost	: US\$ 1868 Mn						
	Investment made till 10/99	: US\$ 337 Mn						
	Promoters & Equity participation	ENRON USA 50%						
		MSEB, INDIA 30%						
		BECHTEL, USA 10%						
		GE, USA 10%						
	Financing	JEMIX, ONI Bank, MITI Bank, Overseas Commercial Bank, US Exim, OPIC, Financial Institute/ Commercial Bank along with IDBI (Lead Financial Institution) and other Commercial Bank.						
		Foreign Indian Total (US\$ Mn) (US\$ Mn) (US\$ Mn)						
		Equity 453 - 453						
		Debt 1082 333 1415						
	Financial Closure	: Achieved on 6th May, 99						
	Type of fuel	: Naphtha/LNG						
	Date of Main Plant Order	: May 1999						

* Commissioning of Dabhol Ph-II (1444 MW) will depend upon resolving of ongoing dispute between MSEB & DPC (Dabhol Power Co.) besides completion of balance works on the project.

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		
II. PROJECTS WHERE CONSTRUCTION IS YET TO START								
STATE SECTOR								
1.	Paras TPS Expn. (MSEB) Distt. Ankola Unit -1 Date of TEC Date of Sanction Sanctioning Authority Est. approved cost Exp. upto 3/03 Approved outlay (03-04) Financial Closure Type of Fuel Date of Main Plant Order	250 * 250 : 13.06.2003 : 9.9.2003 : Planning Commission : Rs. 102670 lakhs : - : - : Achieved on 21.10.03 : Coal :	5/06	8/06	5/06	8/06	1. Investment approval accorded by Planning Commission on 9.9.2003. 2. Govt. of Maharashtra accorded approval for a loan of Rs.190.24 crores. 3. PFC in- principle agreed for loan. 4. Restoration of coal linkage has been approved in the SLC meeting held on 26.8.03. 5. Land acquisition is in progress. 6. Consultant appointed. 7. SPCB and MOE&F clearances available. 8. NIT for main plant comprising steam generator, Steam turbine generator their auxiliaries and other related packages totaling to 34 issued on 10.2.04. 9. Bid opening is expected in 4/04. 10.Placement of order is expected in 6/04.	

* Additional unit identified for 10th Plan