

BROAD STATUS OF THERMAL POWER PROJECTS IN MADHYA PRADESH

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual (A) /As now expected			
			Syn.	COD	Syn.	COD		

PROJECTS INCLUDED IN 10TH PLAN**I. PROJECT COMMISSIONED**

Nil

II. PROJECTS UNDER CONSTRUCTION**STATE SECTOR**1. **Sanjay Gandhi TPP Extn. 500****St-III (Birsinghpur)**

MPSEB

(Dist. Umaria)

Unit-5

500 09/06 12/06 09/06 12/06

Date of TEC : 20.12.2002

Date of approval by State Govt :

Est. approved cost : Rs. 209375 Lakhs.

Exp. Upto 3/2003 : NIL

Budget estimate for 2003-04 : Rs .33080 lakhs

Exp. During 2003-2004 (upto 01 /2004) : Rs.19782 lakhs

Financial Closure : N.A**Type of fuel : COAL****Date of Turn-key order : 10.03.2003 on BHEL**1. Order for execution of the project on turnkey basis has been placed on M/s BHEL on 10TH March 03. Contract has come into being effectively from 27th June 2003.

2. M/s PFC "IN PRINCIPLE" agreed for financial support up to extent of 70% of project cost on 02.05.03. Subsequently M/s PFC has also been approached to extend the financial support up to 80% of the project cost.

3. Power station building main column foundations, plain cement concreting work is in progress. TG hall excavation work for A,B&C rows is nearing completion. Fabrication of structural steel platforms around TG foundation has commenced.

4. Boiler excavation completed. Plain cement concreting and RCC is in progress. 4 nos. rafts casting completed.

5. Order for chimney was placed on M/s Unitech in Jan, 04 and excavation work is in progress.

6. Supply of boiler materials have been commenced from Dec'03, about 4400 MT have been received at site till 02/ 04. Boiler erection is expected to commence in May,04.

III. PROJECTS WHERE CONSTRUCTION IS YET TO START**STATE SECTOR**1. **Amarkantak TPS Extn. 210**

MPSEB

(Dist. Anuppur)

Unit-5 *

210 12/06 03/07 12/06 03/07

Date of TEC : Not Applicable.

Date of approval by State Govt : 06/2002

Est. cost : Rs.91907 lakhs.

Exp. Upto 3/2003 : N.A.

Budget estimate for 2003-04 : Rs.10300 lakhs.

Exp. During 2003-2004 (upto 11/2003) : N.A.

Financial Closure :**Type of fuel : COAL****Date of Main Plant Order :**

a) MOEF clearance is awaited.

b) Coal linkage & NAAI are available.

c) Consultants have been appointed.

d) Tying-up of funds with PFC is in progress. M/s PFC have issued comfort letter dtd 02.06.03 to MPSEB confirming to consider financing the project upto 80% of the project cost.

e) GOMP has decided to take action for installation of Extn. Unit by BHEL on turnkey basis and single tender inquiry basis through negotiation mode.

f) Negotiations with BHEL for supply of main plant and equipment is in progress. Order likely to be placed by April,04.

1. MOE&F Clearance

2. Submission of commercial and price offer by BHEL

3. Tie-up of balance 20% fund arrangement by MPSEB.

* Additional unit included in 10th Plan programme.