

## BROAD STATUS OF THERMAL POWER PROJECTS IN CHHATTISGARH

Sl. No.	PROJECT DETAILS	Capacity (MW)	Commissioning Schedule				Broad Status	Critical Areas
			Original		Actual(A) / As now Expected			
			Syn.	COD	Syn.	COD		
<b>A. PROJECTS INCLUDED IN 10<sup>TH</sup> PLAN</b>								
<b>PROJECTS UNDER CONSTRUCTION</b>								
<b>STATE SECTOR</b>								
1.	<b>Korba East TPS ST-V</b> (Dist: Bilaspur)	<b>500</b>						
	Unit-1	250	04/06	07/06	04/06	07/06	a) EPC order has been placed on M/s BHEL on 11.08.2003.	MOEF Clearance and
	Unit-2	250	08/06	11/06	08/06	11/06	b) MOE&F clearance and CWC clearance on interstate aspect is pending.	CWC Clearance.
	Date of TEC	: Not Applicable					c) Coal linkage and NAAI clearances are available.	
	Date of Approval by State Govt.	: N.A.					d) Funding -30% from own resources and 70% loan from M/s REC.	
	Est. cost	: Rs.184536 Lakhs.					e) M/s REC has issued a comfort letter to CSEB for the loan amount.	
	Exp. upto 3/03	: N.A.						
	Budget estimate for 2003-04	: N.A.						
	Exp. During 03-04 (upto 12/03)	: N.A.						
	<b>Type of fuel</b>	: <b>COAL</b>						
	<b>Date of Main Plant Order</b>	: <b>11.08.2003 EPC order on BHEL</b>						
<b>B. PROJECTS WHERE CONSTRUCTION IS YET TO START</b>								
<b>STATE SECTOR</b>								
1.	<b>Korba West Extn St-III TPS</b> (Dist: Bilaspur)	<b>500</b>						
	Unit-1	250	12/06	03/07	12/06	03/07	a) Approval of State Govt. is available.	1. Land availability for ash dyke.
	Unit-2	250	03/07	06/07	03/07	06/07	b) Coal linkage & AAI clearance is available.	2. NOC from SPCB.
	Date of TEC	Not Applicable					c) NIT through ICB route on EPC basis was issued in OCT'03.	3. MOE&F clearance.
	Date of Approval by State Govt.	N.A.						4. CWC clearance.
	Est. approved cost	N.A.						
	Exp. upto 3/03	N.A.						
	Exp. During 03-04 (upto 12/03)	N.A.						
	<b>Financial Closure</b>							
	<b>Type of fuel</b>	: <b>COAL</b>						
	<b>Date of Main Plant Order</b>							