



## SUZLON ENERGY LTD.

104, Delta Wing, Ist Floor, Raheja Towers 177, Anna Salai (Mount Road) Chennai - 600 002, India

2: +91-44-28602345 / 28602349

**1**: +91-44-28602350

3 : chonnai@suzion.com

· www.suzion.com

August 5, 2005

M/s. Kilburn Chemicals Ltd.,
A81, Sipcot Industrial Complex
Southveerapandiapuram
Tuticorin – 628 002.
Phone No. 0461 - 2340494

Fax No. 0461 2340449

The

For kind attn; Mr. N.R.Krishnan, Vice President - Works Mr. A. Jayadev. Manager - Purchase W

Dear Sir.

Thank you for your order and please note the current project status and schedule of supply of project material:

- 1. Foundation completed already
- 2. Tower material available at site
- 3. Nacelle expected at site around 15th September 2005
- 4. Rotor blade expected at site in between 15th September 2005 to 20th September 2005
- 5. Completion of erection of WTG expected in between 20th September 2005 to 25th September 2005
- 6. Proposed commissioning date of the WTG in between 25th September 2005 to 28th September 2005.

This is our projection and we will put all our efforts to complete project before our commitment.

This is for your kind information.

Thanking you.

Yours faithfully,

**FOR SUZLON ENERGY LIMITED** 

S.Omendrakasan. Manager-Marketing