

A JAYADEV

From: "A JAYADEV" <pur@kilburnchemicals.com>
To: "SUZLON ENERGY LTD" <chennai@suzlon.com>
Cc: "R.RADAKRISHNAN V.P-COMMERCIAL" <radhakrishnan@kilburnchemicals.com>;
"M.N.KRISHNAN V.P WORKS" <mnkrishnan@kilburnchemicals.com>; "P.S.VENKATESH
PRESIDENT" <psvenkatesh@kilburnchemicals.com>
Sent: Saturday, August 06, 2005 12:49 PM
Subject: SCHEDULE FOR WINDMILL.

6th August 2005

Suzlon Energy Ltd,
104, Delta Wing,
1st Floor,
Rajeha Towers,
177, Anna Salai,
CHENNAI-600 002.
PH;044-28602345

Kind attn. Mr.S.Chandrahassan, Manager-Marketing,

Dear Sir,

We are in receipt of your schedule letter dated 5th August 2005 for the supply and erection of Windmill 1250 KW. We are surprised to note that the schedule dates are not as per our expectation and there is no firm date of erection of Tower, Nacelle and other items. We request you to kindly confirm our schedule given below so that the commissioning of the windmill can be done well ahead of the due date. This will also ensure that we will have some power generated in Sep'05.

01. Erection of Tower - Before 10th Aug'05. Since all materials are available at site.
02. Supply of Nacelle and Rotor Blade - Before 20th Aug'05.
03. Erection of Nacelle, Rotor Blade & transformer - Before 28th Aug'05.
04. Completion of erection of all other pending items - Before 31st Aug'05.
05. Commissioning of the WTG between 1st Sep' 05 to 10th Sep'05.
06. Obtaining Commissioning certificate from TNEB before 15th Sep'05.

In this connection we would like to inform you that we had made all efforts to release the Purchase Orders and due payments without any delay hoping that you will reciprocate the same efforts to complete the project well ahead of the schedule.

We hope you will complete the project as per our schedule and request you to kindly confirm the same by return fax / email, immediately.

Doc! (4)

Thanking You,
Yours faithfully,
For KILBURN CHEMICALS LTD.,

M. N. KRISHNAN
VICE PRESIDENT - WORKS