

关于沙坪水电站情况说明

四川雅安杰森电力有限公司沙坪水电站从2006年4月21日开工至今,共计完成投资36495.09万元,总体工程完成量约70%(详情见下表)。其它需要说明的是:

- 1、沙坪水电站总投资额为45693.91万元(见初设报告),但未包含该电站送出工程,其投资总额为941.01万元(详见《关于沙坪电站---葫芦坝电站110KV线路及系统通讯新建工程初步设计审查的批复》)。
- 2、沙坪水电站地处四川省雅安市境内,受2008年四川“5.12”大地震影响等原因,导致工程停工,工程投资增加,也给施工方带来了损失,施工方中国水电五局已向公司提出复工补偿请求报告,其补偿金额共计4724.61万元(详见附件)。



沙坪水电站工程建设资金及工程进度统计表

序号	工程或费用名称	实际发生额 (万元)	工程进度
甲	枢纽工程		
	第一部分 建筑工程	19066.35	70%
	第二部分 机电设备、金属结构及安装工程	3274.03	40%
	第三部分 送出工程	0	0
	第四部分 临时工程	5306.38	-
	第五部分 其他费用	1141.68	40%
	建设期利息	4662.55	-
乙	水库淹没处理补偿费	2260.9	90%
丙	环境保护工程	783.2	70%
	合计 (甲+乙+丙)	36495.09	70%

注：本统计表截止时间为 2008 年 12 月数据。

Evidence 1

The Explanation for the Shaping Hydropower Station

The investment costs actually incurred for the construction of the Ya'an Shaping Hydropower Project as of December 2008 are 364.95 Million RMB, and the construction of the project has been completed by approximately 70%.

.....

.....

The Ya'an Shaping hydropower project is located in Ya'an city, Sichuan Province where the earthquake happened on 12/05/2008. The earthquake caused temporary construction stoppage and increase in total investment costs of the project.

Sichuan Ya'an Jiesen Power Co., Ltd.

Jan 2nd 2009

**The Completed Investment Costs of the Ya'an Shaping
Hydropower Station as of December 2008**

No.	Items	Actual Investment Costs Incurred Due to the Project(10K RMB)	Completed Percentage
I	Main Body of the Project		
	Construction	19066.35	70%
	Equipment and Installation	3274.03	40%
	Power Transmission	0	0
	Temporary Works	5306.38	N.A.
	Other Works	1141.68	40%
	Interests During the Construction Period	4662.55	N.A.
II	Compensation	2260.9	90%
III	Environmental Protection	783.2	70%
	Subtotal (I+II+III)	36495.09	70%