



ENCO SYSTEMS SDN. BHD. (67152-T)
 Environment, Energy, Technology

DANSTOKER VEB-PO BOILER STEAM TEST

CLIENT		LDEO ENERGY SDN BHD
BOILER SERIAL NO.		1254 / VEV 35
BOILER RATING		35,000 KG/Hr
BOILER DESIGN PRESSURE		29 Barg
PMD NO.		
DATE OF STEAM TEST		15 JUNE 2006
NAME OF JKPP INSPECTOR		EN HAMSAIN BANIAMIN
CHECK LIST		REMARKS
01	HYDROSTATIC TEST	22 FEB 2006
02	PRESSURE GAUGE - RANGE/SIZE/LIMIT	0-60 bar (200mm) (29 bar)
03	BOILER WORKING PRESSURE	25 Barg
04	BOILER CUT-OUT PRESSURE	26.5 Barg
05	SAFETY VALVE NO. 1 SET PRESSURE	27.5 Barg
06	SAFETY VALVE NO. 2 SET PRESSURE	28.5 Barg
07	FEEDWATER PUMP OPERATION	OK
08	WATER LEVEL GAUGES OPERATION	OK
09	BLOWDOWN VALVES OPERATION	OK
10	BOILER OFF WHEN LOW WATER	35%

ENCO SYSTEM SDN BHD

WITNESSED BY
JKPP INSPECTOR

SIGNED ON CLIENT'S
BEHALF

NAME

15/06/06
LEONG SIAOCK YAN

NAME

HAMSAIN H. BANIAMIN

NAME: Boyd Lijujan
COMPANY STAMP:

LDEO Energy Sdn Bhd
(Company No. 646870-T)
Lot 2, Jalan Kastam Baru,
91100. Lahad Datu, SABAH